

15 min intervals

Hunchback of Seville Strike Plan

Hour		TEAM Delta	TEAM Echo	TEAM Foxtrot
0.0	5:30	Team Meeting Plan Breakdown		
0.25	5:45	Entry Door Pigeon Plate [Under Bathroom Platform]	Window Inserts	Portrait Trap
0.5	6:00	Wall B3	SL Masking Flat	<u>Escape Steps:</u> Railings Triscuits Stairs Studwalls
0.75	6:15	Strike Bathtub Unscrew Bathroom Platform Lids	Wall F	
1	6:30	Wall G + H	Painting Table	Wall B
1.25	6:45		Wall E	
1.5	7:00	Decorated Railing	Wall D	Wall A
1.75	7:15		Wall C	
2	7:30		Lower Steps	Extra 4x8 Platform
2.25	7:45	<u>Bathroom Platform:</u> Lids Joists Girders 4x4 Posts	Painting Platform	Curved Steps
2.5	8:00		Upper Steps	Bed Platform
2.75	8:15			
3	8:30	Add. Decking	Bring Down Masking Curtains	Sort Stock Flats to Hansen Theatre
3.25	8:45			Sort Items to Trap Room
3.5	9:00	Sort Items to Furniture Storage and Scene Shop	Dismantle Walls C, D, E, and F in Scene Shop	Sort Hardware in Scene Shop
3.75	9:15			

Hardware to Keep: Bolts, Nuts, Washers, Brackets**Hardware to Trash:** Screws, Nails, Joist Hangers**Return to Trap Room:** Triscuits, 4'x8' platform**Return to Furniture Storage:** Newel Posts, Spindles, Entry Door, Bathtub**Return to Scene Shop:** Hardware, Painting Table, Hogstrough, 4x8' plywood lids**Return to Stewart:** Door Hardware**Return to Hansen Theatre:** Ladders, Masking Flat

15 min intervals

Hunchback of Seville Strike Plan

Team Astronomers

Lead: Ryan Borruso

Team: Sara, Remus, Calloway

Portrait Trap [10 minutes]

- Detach Portrait door from hinges and send to Scene Shop to be dismantled by Matthew L.
**Take care not to damage the mechanical structure while maneuvering

Escape Steps [30 minutes]

- Unbolt railings from studwalls, send to DUMPSTER
- Separate Step Units from Studwalls, send to DUMPSTER
- Detach triscuits from studwalls, send to Scene Shop
- Detach studwalls from deck/ Wall D, send to DUMPSTER

Wall B [30 minutes]

- Detach Wall B2 from Wall B1, Platform, and hogstrough
- Detach Wall B1 from Wall A2, Platform, and hogstrough
- Send to Paint Shop for temporary Storage

Wall A [30 minutes]

- Detach Wall A2 from Wall A1, Platform, and hogstrough
- Detach Wall A1 from Platform and hogstrough
- Send to Paint Shop for temporary Storage

Continued on next page...

15 min intervals

Hunchback of Seville Strike Plan

4'x8' Stock Platform [15 minutes]

- Detach from Bathroom Platform
- Detach 2x4 legs from deck/metal braces and flip whole unit
- Detach 2x4 cross-bracing and send to Scene Shop
- Unscrew 2x4 legs and send to DUMPSTER
- Send 4'x8' Platform to Paint Shop

Curved Steps [15 minutes]

- Remove exterior facing to gain access to substructure
- Detach plywood skids from deck
- Send all items to DUMPSTER

Bed Platform [30 minutes]

- Remove lauan facing to access substructure
- Remove masonite lids, send to DUMPSTER
- Detach platforms from adjacent platforms
- Detach legs from deck
- Send all items to DUMPSTER

Hansen Theatre

- Retrieve all masking flats [HOLLYWOOD style] and take to Hansen Theatre for storage
**Try to keep like flats with like flats

Trap Room

- Retrieve specified items to return to Trap Room: 4'x8' stock platform, 2'x4' and 4'x4' triscuits

Shop Hardware

- Sort strike buckets to return all tools and keeping hardware to appropriate storage
- Trash any screws or nails

15 min intervals

Team Delta

Lead: Dylan

Team: Eilam

Mason M

Julia

Leo

Team Echo

Lead: Callie

Team: Lucas

Mason F

Jack

Team Foxtrot

Lead: Ryan B

Team: Calloway

Sara

Olivia

Hunchback of Seville Strike Plan

Team Echo.5

Lead: Ethan

Team: Sara

Mason F

Trap Room

Gather specified items and carry down to Trap Room for storage

**Triscuits and 4'x8' stock platform